G. R. S. 58]

Previous references.

1898-99
~~191~~
(Local Boards.)

File No. 129.

Serial Nos. 1-2

Later references.
Any 53-18 sh 1-7/9, 10, 12 Rfr Ap/1919

GENERAL AND REVENUE SECRETARIAT.

Serial Nos. 1-2

Major ~~Part~~ B for ~~October~~ September 1898.

SUBJECT.

Excess expenditure in connection with the additional buildings to the Pilgrims' Chabram at Bangalore.

Sl. 1. 25-5-3. / L 527 — 5293 — 16. 9. 98

From the Chief Engineer in Mysore.

Requests sanction for the excess of Rs 152½ expenditure incurred in connection with the additional buildings to the Pilgrims' Chabram at Bangalore

Sl. 2 — +850-5-3 / Rl 650 — 7-10-98 — To the Chief Engr. Comptroller S. S. & S. C. Rlwl. Pmch. Bangalore

GPB—10,000—23-3-15

Sanctions the above, ⅓ the Cost being met from municipal funds and ⅔ from the L-T.

Comptroller Worked AS. Indexed [illegible]

84

(91)

E 1

1898-99.

MYSORE POWER DEPARTMENT

SECTION 280

FILE NO. 129 of 1898

SERIAL NO. 1

From

To

2553
17-9-98
DEWAN OF MYSORE

The Chief Engineer Mysore.

L 527

To the Secretary to Govt No 4871 19/9/98

The Secretary to the Government

of Mysore, Gen: & Rev: Depts.

Dated Bangalore,

16th September 1898.

Despatched

No. 5293

Enclosure No 1 Report. 1 Suppl. Estimate 2

SUBJECT.

Stating that the work of constructing certain additional buildings to the Pilgrims' Chatram at Bangalore has been completed at an outlay of Rs 2,140 and requesting to obtain the sanction of Govt: to the excess of Rs 152 incurred, also to the supplemental estimate of Rs 343/- herewith submitted

L

1898
17. 9. 98

Ex Records
— Please put up the ref
Quoted within BL 19/9
L. B. Br
L. H. 91. 92 recd put up.
Jno 19/9/98. Q. 3140 Sd 19/9/98 Ch

Supplemental Estimate for constructing certain additional buildings at the Pilgrim's Chatram at Bangalore

Abstract

Cal to Sl: 1

Items	per	Rate	Quantity	Cost
Hanne wood doors	S. ft.	" 10 "	41	26
Slate stone flooring	Do	" 2 6	632	99
Chunam Pointing	Sqr.	1 8 "	6.32	10
Bamboo screens with teak wood frames with stand screwed complete	Sqft	" 2	714	89
Teak wood Shelves		8	165	83
Total				307
Contingencies at 5 P. cent				15
Grand Total Rs				312
Establishment charges at 10 per cent				31
Grand Total				343

Bangalore
20/6/98

(Sd)

Office Copy

The Engineer
Bangalore

(97) 4

SECTION
FILE No. 129 of 98
No. 2

Read No. 2 Letter No. 5-293 of 16.9.98 from the Chief Engineer

Stating that the work of constructing certain additional buildings to the Pilgrims' Chatram at Bangalore has been completed at an outlay of Rs 2140 and requesting sanction to the excess of Rs 152 incurred on the work over the sum of Rs 1988 sanctioned in Govt Pro No 1313 of 94 Cl:7 × and No 12734-7 of 25th May 1896, 2791-92 as also to the Supplemental estimate for Rs 343 submitted for constructing certain additional buildings for the Chattram at a cost of Rs 343:

Order thereon:-

The excess cost of Rs 152 and the supplemental estimate for Rs 343 for the additional buildings mentioned above are sanctioned received with the above are sanctioned

(2) The cost will be met from the municipal and L.F. General in the proportions of 1/3 and 2/3 respectively

Cl 29/9/98
Secretary
29.9.98

To the Chf Engineer with Estimate of Complt
Surveyor, Surgeon
& Bangalore &c.

No 4850-539 9/10/98
Lt-9-92

In one report
the supplemental Estimate
to Chf Engineer